


STATE OF HAWAII
DEPARTMENT OF EDUCATION
KA 'OIHANA HO'ONA'AUAO
P.O. BOX 2360
HONOLULU, HAWAII 96804

OFFICE OF THE DEPUTY SUPERINTENDENT OF OPERATIONS

September 18, 2025

TO: The Honorable Ken Kuraya
Chairperson, Finance and Infrastructure Committee

FROM: Jesse Souki 
Deputy Superintendent of Operations

SUBJECT: Department of Education update on status of schools' fire alarm systems

1. EXECUTIVE SUMMARY

Since the October 31, 2024 Finance and Infrastructure Committee (FIC) meeting, the Hawaii State Department of Education (Department) has made significant progress in improving school safety by addressing the operability of fire alarm systems. This memo provides an update on the Department's continued efforts to eliminate the need for manual fire watch plans by restoring and upgrading fire alarm systems, with a particular focus on recent successes.

The Department's progress is closely aligned with the Strategic Plan Goal 3.1.2, which ensures that the Department's school facility systems are responsive, efficient, and capable of addressing safety needs promptly.

2. DESCRIPTION

This update outlines the status of fire alarm system repairs, maintenance, and upgrades as part of the Department's ongoing efforts to enhance fire safety across the Department's facilities. The timely completion of critical fire alarm projects has contributed to the removal of several schools from the fire watch list.

3. UPDATE

Fire Alarm System Replacements

Since the October 31, 2024 FIC meeting, the Department focused on ensuring fire alarm systems are replaced or repaired in a timely manner to enhance school safety. As of August 31, 2025, the following updates are provided:

- Two schools are currently on the fire watch list.
 1. Hilo Intermediate School – Fire alarms are operational but there is a disconnect back at the control board. The school remains on fire watch. Meanwhile, the design for the permanent upgrade continues with a projected bid of December 2025 and construction duration of approximately 365 days.
 2. Pahoa High and Intermediate School – The system is operational but does have intermittent issues with a portion of the underground wiring, so the school has decided to be on fire watch. The design for the permanent upgrade is just getting started.
- There are currently 18 fire alarm replacement projects in various stages of construction:
 - a. Kapaa High School
 - b. Kainalu Elementary School
 - c. Hawaii School for the Deaf and Blind
 - d. Wilcox Elementary School
 - e. Kalanianaʻole Elementary School
 - f. Waimea High School
 - g. Waipahu Intermediate School
 - h. Kaimuki High School
 - i. Kealahou Intermediate School
 - j. August Ahrens Elementary School
 - k. Kohala Middle School
 - l. Jarrett Middle School
 - m. Ewa Elementary School
 - n. Ke Kula O Ehunikaialano
 - o. Leilehua High School
 - p. Pearl City High School
 - q. Lahainaluna High School
 - r. Sunset Beach Elementary School

- There are eight projects in design:
 - a. Konawaena Elementary School
 - b. Waianae Intermediate School
 - c. Kapalama Elementary School
 - d. Kauai High School
 - e. Koloa Elementary School
 - f. Moanalua Middle School
 - g. Molokai High School
 - h. Maemae Elementary School
- There are eight projects being scoped to start design:
 - a. Pahoa High and Intermediate School
 - b. Keaau High School
 - c. Keaau Middle School
 - d. Lanai High and Elementary School
 - e. Campbell High School
 - f. Kealakehe High School
 - g. Pohakea Elementary School
 - h. Waimea Elementary School

Inoperable Fire Alarm Mitigation Strategies

The Department continues to engage in the following:

- Exploring wireless fire alarm systems for rapid deployment in schools under fire watch. One wireless solution was successfully tested at Kapalama Elementary School before the Department fixed the school's fire alarm last school year.
- Collaborating with county fire departments to refine fire safety strategies and ensure compliance with regulatory requirements.
- Continuing to request for funding in the Department's Capital Improvement Program Health and Safety lump sum bucket. The Department appreciates the support of the Board, Legislature and the Governor's support in providing some funding this year in this bucket to allow us to fund more fire alarm upgrades.

The Department remains committed to prioritizing safety and continues to work towards ensuring all schools have fully operational fire alarm systems.

4. NEXT STEPS

The Department will maintain oversight of all school fire alarm systems, with priority given to those on the fire watch list, and will collaborate with state and county officials to fast-track funding and project approvals.

The Department will continue to provide updates on fire alarm projects and the status of the schools' safety systems.

JS:ju
Attachment

- c: Heidi Armstrong, Deputy Superintendent of Academics
Tammi Oyadomari-Chun, Deputy Superintendent of Strategy and Administration
Sean Tajima, Assistant Superintendent, Office of Campus Operations and Support
Audrey Hidano, Interim Assistant Superintendent, Office of Facilities and Operations
Facilities Development Branch

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
HILO INTER	1	100%	Yes	22.58	3	P11243-24	9/13/2024	In Design
KAPAA HIGH	1	82%		24.33	2	P41211-22	5/18/2025	In Construction
PAHOA HIGH AND INTER	2	59%	Yes	28.42	2	P18304-23	4/26/2023	Scoping
KONAWAENA ELEM	2	58%	-	25.58	1	P17210-23	12/26/2024	In Design
WAIANAE INTER	2	57%	-	28.17	1	P85212-22	12/13/2024	In Design
KAPALAMA ELEM	2	57%	-	23.08	1	P21274-23	4/24/2025	In Design
CAMPBELL HIGH	2	56%	-	23.58	6	P81552-25	-	Scoping
KEALAKEHE HIGH	2	55%	-	29.17	1	P15560-26	-	Scoping
KAINALU ELEM	2	53%	-	40.17	1	P94004-10	6/1/2025	In Construction
POHAKEA ELEM	2	53%	-	34.17	1	P81553-25	-	Scoping
KAUAI HIGH	2	53%	-	30.17	2	P42227-23	1/1/2025	In Design
KEAUKAHA ELEM	2	53%	-	30.17	1	-	-	-
WAIMEA ELEM	2	53%	-	30.17	1	P12561-26	-	Scoping
MAUKA LANI ELEM	2	53%	-	29.17	1	-	-	-
KAU HIGH & PAHALA ELEM	2	53%	-	28.17	1	-	-	-
MAUI HIGH	2	53%	-	28.17	1	-	-	-
STEVENSON MIDDLE	2	53%	-	27.92	1	12-16-0297 (DAGS)	Apr-96	Completed
WASHINGTON MIDDLE	2	53%	-	26.83	1	-	-	-
WHEELER ELEM	2	53%	-	25.58	1	-	-	-
HAWAII SCHOOL FOR DEAF AND BLIND (SC	2	53%	-	25.17	1	P25272-23	6/17/2025	In Construction
KONAWAENA MIDDLE	2	53%	-	25.17	1	-	-	-
WAIMALU ELEM	2	53%	-	24.58	1	57-16-2178 (DAGS)	9/7/1999	Completed
MAKAWAO ELEM	2	53%	-	23.17	1	-	-	-
KEAAU HIGH	2	53%	-	22.58	1	Q14246-20	2/3/2022	Scoping
MOANALUA HIGH	2	53%	-	22.58	2	-	-	-
NAALEHU ELEM	2	53%	-	22.58	1	51-16-3306 (DAGS)	7/30/2001	Completed
WAIANAE HIGH	2	53%	-	22.17	2	-	-	-
WAIKOLOA ELEM & MIDDLE	2	53%	-	20.58	1	-	-	-
KIPAPA ELEM	2	53%	-	19.17	3	57-16-4508 (DAGS)	11/18/2005	Completed
HICKAM ELEM	2	53%	-	16.58	1	P00955-06	1/18/2008	Completed
WAIMEA MIDDLE SCHOOL PCS	2	47%	-	31.58	2	-	-	-
WAIPAHU ELEM	2	47%	-	23.42	2	58-16-3700 (DAGS)	11/6/2003	Completed
PUUNENE	2	46%	-	4.75	1	-	-	-
MOMILANI ELEM	2	45%	-	10.58	3	-	-	-
KOKO HEAD ELEM	2	42%		7.25	11	P26004-13	4/25/2018	Completed
WILCOX ELEM	2	40%		45.17	1	P42226-23	5/9/2025	In Construction

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
LEIHOKU ELEM	2	40%	-	35.58	3	-	-	-
KOLOA ELEM	2	40%	-	34.17	1	P42228-23	12/26/2024	In Design
KALANIANA'OLE ELEM & INTER	2	40%	-	31.08	1	P11000-17	6/1/2023	In Construction
WAI MEA HIGH	2	40%	-	30.83	3	P43225-23	6/23/2025	In Construction
WAI PAHU INTER	2	40%	-	30.67	1	P86005-13	4/24/2022	In Construction
ALI'IO LANI ELEM	2	40%	-	30.42	1	-	-	-
KAIMUKI HIGH	2	40%	-	30.25	1	P24201-22	10/9/2023	In Construction
JEFFERSON ELEM	2	40%	-	30.17	1	-	-	-
KAHUKU ELEM	2	40%	-	30	1	P92003-14	-	-
WAI'AKEA WAE'ENA ELEM	2	40%	-	29.67	2	31-16-7458 (DAGS)	12/4/1995	Completed
KAMALII ELEM	2	40%	-	29.58	1	-	-	-
IAO INTER	2	40%	-	29.17	1	-	-	-
MILILANI UKA ELEM	2	40%	-	29.17	1	3-2-16-1107 (DAGS)	Dec-87	Completed
HANALEI ELEM	2	40%	-	29	1	-	-	-
HOOKENA ELEM	2	40%	-	28.17	1	-	-	-
LAUPAHOEHOE COMMUNITY PCS	2	40%	-	28.17	1	-	-	-
MOANALUA MIDDLE	2	40%	-	28.17	1	P74001-17	11/1/2022	In Design
SCOTT (ALVA) ELEM	2	40%	-	28.17	1	12-16-2546 (DAGS)	10/4/2000	Completed
KONAWAENA HIGH	2	40%	-	28.08	1	-	-	-
MOLOKAI HIGH	2	40%	-	27.58	2	P57011-10	1/6/2017	In Design
MOLOKAI MIDDLE	2	40%	-	27.58	-	-	-	-
PAHOA ELEM	2	40%	-	27.58	1	-	-	-
KEAAU ELEM	2	40%	-	27.17	1	P14000-17	6/20/2022	Completed
DE SILVA ELEM	2	40%	-	26.58	1	-	-	-
KAPOLEI MIDDLE	2	40%	-	26.58	9	-	-	-
KAMAKAHELEI MIDDLE	2	40%	-	26.17	7	-	-	-
MAILI ELEM	2	40%	-	26.17	1	58-16-1978 (DAGS)	3/20/2000	Completed
HOLUALOA ELEM	2	40%	-	25.58	1	-	-	-
KAPOLEI HIGH	2	40%	-	25.58	10	-	-	-
KAUMANA ELEM	2	40%	-	25.58	1	51-16-1955 (DAGS)	12/15/1998	Completed
WAI'AKEA HIGH	2	40%	-	25.58	1	-	-	-
PAUOA ELEM	2	40%	-	25.33	1	-	-	-
HAIKU ELEM	2	40%	-	25.17	1	15-16-2549 (DAGS)	May-00	Completed
KAILUA ELEM	2	40%	-	25.17	1	59-16-1861 (DAGS)	Jan-99	Completed
KAWANANAKOA MIDDLE	2	40%	-	25.17	1	-	-	-
KUALAPUU ELEMENTARY SCHOOL PCS	2	40%	-	25.17	1	55-16-1827 (DAGS)	Oct-98	Completed

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
KULA ELEM	2	40%	-	25.17	2	-	-	-
KEAAU MIDDLE	2	40%	-	24.58	1	Q14247-20	2/3/2022	Scoping
PEARL RIDGE ELEM	2	40%	-	24.58	1	-	-	-
HAUULA ELEM	2	40%	-	24.17	1	-	-	-
IROQUOIS POINT ELEM	2	40%	-	24.17	1	-	-	-
KALEIOPUU ELEM	2	40%	-	24.17	1	58-16-3675 (DAGS)	4/6/2005	Completed
ANUENUE ELEM	2	40%	-	24	1	52-16-3591(C) (DAGS)	Oct-01	Completed
WILSON ELEM	2	40%	-	23.83	1	-	-	-
HILO UNION ELEM	2	40%	-	23.58	1	-	-	-
PEARL CITY HIGHLANDS ELEM	2	40%	-	23.58	1	58-16-4166 (DAGS)	2/3/2004	Completed
KAAHUMANU ELEM	2	40%	-	23.17	1	-	-	-
KAELEPULU ELEM	2	40%	-	23.17	1	59-16-3376 (DAGS)	Aug-01	Completed
KALANI HIGH	2	40%	-	23.17	1	12-16-2543 (DAGS)	Mar-01	Completed
KOHALA ELEM	2	40%	-	23.17	1	-	-	-
MAUNALOA ELEM	2	40%	-	23.17	1	-	-	-
HAAIONE ELEM	2	40%	-	23.08	1	12-16-2543 (DAGS)	3/28/2005	Completed
HONAUNAU ELEM	2	40%	-	23	1	-	-	-
KAHAKAI ELEM	2	40%	-	23	1	51-16-3261 (DAGS)	8/1/2002	Completed
KAILUA INTER	2	40%	-	23	1	59-16-3739 (DAGS)	1/24/2003	Completed
KALIH KAI ELEM	2	40%	-	22.58	1	-	-	-
KEALAKEHE ELEM	2	40%	-	22.58	1	-	-	-
KEALAKEHE INTER	2	40%	-	22.58	1	P15208-23	6/9/2025	In Construction
MAEMAE ELEM	2	40%	-	22.58	1	P22000-18	18-Jul-25	In Construction
PAAUILO ELEM AND INTER	2	40%	-	22.58	1	-	-	-
PALOLO ELEM	2	40%	-	22.58	1	-	-	-
RED HILL ELEM	2	40%	-	22.58	1	57-16-3575 (DAGS)	May-01	Completed
WAIAKEA ELEM	2	40%	-	22.58	1	-	-	-
AUGUST AHRENS ELEM	2	40%	-	22.17	1	P86215-23	6/30/2025	In Construction
KEKAHA ELEM	2	40%	-	22.17	1	59-16-4338 (DAGS)	3/23/2005	Completed
KOHALA MIDDLE	2	40%	-	22.17	1	P16209-23	6/17/2025	In Construction
JARRETT MIDDLE	2	40%	-	21.58	6	P24273-23	1/31/2025	In Construction
HIGHLANDS INTER	2	40%	-	21.5	1	-	-	-
WAHIAWA ELEM	2	40%	-	21.17	2	57-16-5193, 57-16-4155	9/19/2003	Completed
PEARL HARBOR ELEM	2	40%	-	20.92	1	57-16-5194 (DAGS)	8/29/2003	Completed
PEARL HARBOR KAI ELEM	2	40%	-	20.92	2	-	-	-
WAIALUA ELEM	2	40%	-	20.75	1	-	-	-

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
MILILANI WAENA ELEM	2	40%	-	20.58	1	57-16-5186 (DAGS)	9/3/2003	Completed
HELEMANO ELEM	2	40%	-	20.17	5	57-16-4506 (DAGS)	2/13/2004	Completed
MAUNAWILI ELEM	2	40%	-	20.17	4	59-16-4199 (DAGS)	3/10/2004	Completed
EWA BEACH ELEM	2	40%	-	19.75	1	-	-	-
PEARL CITY ELEM	2	40%	-	19.58	1	58-16-5759 (DAGS)	8/9/2004	Completed
KAIMILOA ELEM	2	40%	-	19.25	1	-	-	-
KILOHANA ELEM	2	40%	-	19.17	1	55-16-5778 (DAGS)	Aug-05	Completed
KAUNAKAKAI ELEM	2	40%	-	18.33	1	55-16-5778 (DAGS)	8/1/2005	Completed
AHUIMANU ELEM	2	40%	-	18	1	-	-	-
EWA ELEM	2	40%	-	17.75	1	P81216-23	7/17/2025	In Construction
HANA HIGH AND ELEM	2	40%	-	17.08	1	-	-	-
LEHUA ELEM	2	40%	-	16.83	1	-	-	-
PALISADES ELEM	2	40%	-	16.83	1	-	-	-
HONOKAA INTER & HIGH	2	40%	-	15.75	1	51-16-3260 (DAGS)	4/1/2008	Completed
LINAPUNI ELEM	2	40%	-	15.5	1	-	-	-
WAILUKU ELEM	3	38%	-	13.83	2	P100116-2	9/5/2013	Completed
MCKINLEY HIGH	3	37%	-	35.58	5	12-16-1021 (DAGS)	1/1/1990	Completed
HILO HIGH	3	37%	-	23.58	2	-	-	-
ROYAL ELEM	3	37%	-	13.08	1	-	-	-
NOELANI ELEM	3	36%	-	20.92	3	-	-	-
ROOSEVELT HIGH	3	35%	-	17.58	2	-	-	-
HONOKAA ELEM	3	35%	-	11.17	1	51-16-3260 (DAGS)	4/1/2008	Completed
PUUHALE ELEM	3	35%	-	11.17	1	P21018-07	5/14/2014	Completed
KE KULA O EHUNUIKAIMALINO	3	35%	-	11.08	1	P17006-07	7/10/2024	In Construction
LAIE ELEM	3	34%	-	0.83	1	P92001-18	10/8/2024	Completed
KANEOHE ELEM	3	33%	-	24.17	2	12-16-2547 (DAGS)	Apr-00	Completed
AIEA ELEM	3	33%	-	23.42	1	57-16-3540 (DAGS)	2/22/2002	Completed
POPE ELEM	3	33%	-	22.58	1	59-16-3381 (DAGS)	5/28/2004	Completed
ALA WAI ELEM	3	33%	-	22.17	6	52-16-4086 (DAGS)	12/1/2003	Completed
ALIAMANU MIDDLE	3	33%	-	22.17	1	57-16-5143 (DAGS)	2/20/2003	Completed
PUOHALA ELEM	3	33%	-	21.58	1	59-16-3757 (DAGS)	9/12/2002	Completed
WAHIAWA MIDDLE	3	33%	-	21.58	4	-	-	-
BARBERS POINT ELEM	3	33%	-	21.5	1	-	-	-
FARRINGTON HIGH	3	33%	-	21.42	3	-	-	-
KEOLU ELEM	3	33%	-	21.42	1	59-16-4192 (DAGS)	3/12/2004	Completed
NANAIKAPONO ELEM	3	33%	-	21.17	3	-	-	-

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
KAHALA ELEM	3	33%	-	21.08	1	-	-	-
HOKULANI ELEM	3	33%	-	20.92	1	-	-	-
ILIMA INTER	3	33%	-	20.58	1	-	-	-
NANAKULI HIGH/INTER	3	33%	-	20.58	4	-	-	-
MILILANI IKE ELEM	3	33%	-	20.17	2	12-16-3960 (DAGS)	6/13/2002	Completed
KEONEULA ELEM	3	33%	-	19.58	1	-	-	-
MANOA ELEM	3	33%	-	19.42	1	-	-	-
KAISER HIGH	3	33%	-	18.33	18	52-16-4520 (DAGS)	Aug-04	Completed
POMAIKAI ELEM	3	33%	-	18.17	1	P55278-21	3/23/2022	Completed
LUNALILO ELEM	3	33%	-	17.92	1	-	-	-
INOUE ELEM	3	33%	-	17.58	1	P00959-06	4/10/2008	Completed
RADFORD HIGH	3	33%	-	17.58	5	-	-	-
SALT LAKE ELEM	3	33%	-	17.58	1	-	-	-
NANAKULI ELEM	3	33%	-	17.5	1	-	-	-
LEILEHUA HIGH	3	33%	-	17.42	1	P72007-19	1-Jul-25	In Construction
LIHOLIHO ELEM	3	33%	-	17.42	1	-	-	-
ALIAMANU ELEM	3	33%	-	17.33	1	P00954-06	3/14/2008	Completed
KAALA ELEM	3	33%	-	17.33	1	P00653-06	9/21/2010	Completed
MAKAKILO ELEM	3	33%	-	16.83	1	-	-	-
MAKALAPA ELEM	3	33%	-	16.75	1	P00935-06	11/5/2008	Completed
LINCOLN ELEM	3	33%	-	16.58	1	-	-	-
KAIULANI ELEM	3	33%	-	16.25	1	-	-	-
SHAFTER ELEM	3	33%	-	16	1	-	-	-
KEELIKOLANI MIDDLE	3	33%	-	15.92	1	-	-	-
MOKAPU ELEM	3	33%	-	15.83	1	P94035-07	6/1/2009	Completed
LANAKILA ELEM	3	33%	-	14.5	1	-	-	-
WAIPAHU HIGH	3	32%	-	31.17	3	-	-	-
HALEIWA ELEM	3	32%	-	9.33	1	P76801-08	8/2/2016	Completed
WAIHEE ELEM	3	32%	-	9	1	-	-	-
EWA MAKAI MIDDLE	3	31%	-	14.75	4	-	-	-
KAMAILE ACADEMY PCS	3	31%	-	13.58	1	P85001-07/P85002-07	Apr-10	Completed
WEBLING ELEM	3	31%	-	8	2	-	-	-
LAHAINA INTER	3	30%	-	30.67	18	P54006-10	4/20/2021	Completed
KOHALA HIGH	3	30%	-	23.17	1	-	-	-
KALIHI ELEM	3	28%	-	11.25	1	-	-	-
PARKER ELEM	3	28%	-	5.92	1	P91801-08	1/2/2020	Completed

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
KAILUA HIGH	3	27%	-	23.17	2	59-16-3379 (DAGS)	Mar-01	Completed
HONOWAI ELEM	3	27%	-	20.17	1	58-16-5748 (DAGS)	9/29/2004	Completed
NIU VALLEY MIDDLE	3	27%	-	15.5	4	P26008-07	10/12/2010	Completed
WAIHAOLE ELEM	3	27%	-	10.42	1	P91003-13	10/7/2015	Completed
AIKAHI ELEM	3	27%	-	10.17	1	57-16-4180 (DAGS)	Nov-02	Completed
WHEELER INTER	3	27%	-	10.17	1	-	-	-
DOLE MIDDLE	3	27%	-	5.08	1	P21002-07	6/15/2020	Completed
WAIANAE ELEM	3	26%	-	4.33	1	Q85000-14	11/7/2019	Completed
LIKELIKE ELEM	3	25%	-	9.17	1	-	-	-
WAIKELE ELEM	3	23%	-	11.5	5	-	-	-
AIEA HIGH	3	23%	-	7.58	14	P71002-11	5/29/2014	Completed
AIEA INTER	3	22%	-	6.67	3	P71805-08	11/28/2018	Completed
MOKULELE ELEM	3	21%	-	5.75	1	P75018-10	5/22/2019	Completed
HONOULIULI MIDDLE	3	20%	-	4.92	6	-	-	-
LIHIKAI ELEM	3	20%	-	4.92	1	-	-	-
ELEELE ELEM	4	19%	-	14.58	1	-	-	-
MOUNTAIN VIEW ELEM	4	19%	-	11.08	3	-	-	-
KAPIOLANI ELEM	4	17%	-	13	1	-	-	-
KAPOLEI ELEM	4	17%	-	13	2	-	-	-
KALIHI WAENA ELEM	4	17%	-	12.83	5	-	-	-
MANANA ELEM	4	17%	-	12.58	1	-	-	-
KIHEI ELEM	4	16%	-	12.17	1	P55014-10	-	Completed
PUU KUKUI ELEM	4	16%	-	12.17	1	-	-	-
KALAHEO ELEM	4	16%	-	12	5	P94006-14	7/29/2020	Completed
WAIKIKI ELEM	4	16%	-	11.83	1	-	-	-
PUKALANI ELEM	4	16%	-	11.75	1	-	-	-
MILILANI MIDDLE	4	15%	-	11.58	6	-	-	-
KAHULUI ELEM	4	14%	-	10.83	1	-	-	-
PAIA ELEM	4	14%	-	10.58	1	-	-	-
BALDWIN HIGH	4	14%	-	10.33	2	P51001-10	8/10/2015	Completed
HOOKELE ELEM	4	13%	-	10.17	2	-	-	-
LOKELANI INTER	4	13%	-	9.83	1	55-16-5786 (DAGS)	3/31/2004	Completed
WAI'AU ELEM	4	13%	-	9.75	1	-	-	-
LANAI HIGH AND ELEM	4	13%	-	9.58	1	Q56329-24	4/10/2025	Scoping
MAKAHA ELEM	4	12%	-	9.17	1	-	-	-
KANOELANI ELEM	4	12%	-	8.92	7	-	-	-

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
NIMITZ ELEM	4	12%	-	8.92	5	-	-	-
ENCHANTED LAKE ELEM	4	11%	-	8.17	1	-	-	-
WAIMANALO ELEM & INTER	4	11%	-	8.08	1	32-16-4553 (DAGS)	12/24/1993	Completed
WAIALAE ELEMENTARY PCS	4	11%	-	8	4	P25024-10	7/26/2017	Completed
MOANALUA ELEM	4	10%	-	7.33	1	P74801-08	3/20/2018	Completed
MILILANI MAUKA ELEM	4	9%	-	7	4	P73004-11	8/8/2018	Completed
WAIALUA HIGH/INTER	4	9%	-	7	21	P00658-06	7/27/2018	Completed
KING INTER	4	9%	-	6.83	-	P91010-07	10/11/2018	Completed
CASTLE HIGH	4	9%	-	6.58	14	P91001-07	5/7/2012	Completed
WAHIAWA STOREFRONT	4	9%	-	6.58	1	-	-	-
SOLOMON ELEM	4	8%	-	6.08	3	-	-	-
MILILANI HIGH	4	8%	-	6	-	P73804-08	7/16/2019	Completed
WAIAKEA INTER	4	7%	-	5.33	-	P19003-11	3/20/2020	Completed
KALAHEO HIGH	4	7%	-	5	2	P94006-14	7/29/2020	Completed
KAPAA ELEM	4	7%	-	5	6	P41000-16	3/3/2021	Completed
KULANIHAKOI HIGH	4	6%	-	4.75	4	-	-	-
ILIAHI ELEM	4	6%	-	4.58	1	P72001-11	10/20/2020	Completed
WAIMEA CANYON MIDDLE	4	6%	-	4.58	1	-	-	-
AINA HAINA ELEM	4	6%	-	4.33	1	P26001-10	3/19/2021	Completed
NAHIENAENA ELEM	4	6%	-	4.33	2	P54001-17	4/14/2021	Completed
KAAAWA ELEM	4	6%	-	4.25	1	P92001-16	7/7/2021	Completed
MAUI WAENA INTER	4	6%	-	4.25	1	P55005-13	2/12/2021	Completed
KILAUEA ELEM	4	5%	-	4.17	2	P41001-14	5/26/2021	Completed
KALAKAUA MIDDLE	4	5%	-	4.08	1	P21807-08	5/19/2021	Completed
KALAMA INTER	4	5%	-	4.08	7	P53001-16	2/16/2023	Completed
KALIHU ELEM	4	5%	-	4.08	-	P21006-13	7/1/2021	Completed
HOLOMUA ELEM	4	5%	-	3.75	1	P81003-17	10/6/2021	Completed
HAAHEO ELEM	4	4%	-	3.33	1	P11003-11	3/16/2021	Completed
KAPAA MIDDLE	4	4%	-	3.33	11	P41016-10	4/19/2022	Completed
KAMILOIKI ELEM	4	4%	-	3	1	P26018-10	12/22/2022	Completed
KAUAI ELEM	4	3%	-	2.58	-	P21002-16	1/10/2023	Completed
KAIMUKI MIDDLE	4	3%	-	2	1	P24804-08	1/31/2024	Completed
KAPUNAHALA ELEM	4	3%	-	2	2	P91000-18	12/5/2022	Completed
KEONEPOKO ELEM	4	2%	-	1.92	1	P18000-18	9/8/2023	Completed
KAHALUU ELEM	4	2%	-	1.67	5	Q91214-19	4/3/2025	Punchlist
OLOMANA SCHOOL	4	2%	-	1.67	1	P69212-19	8/2/2024	Completed

Fire Alarm Status Priority List

School Name	Priority	Score	Fire Watch	Age of FACP	Quantity of FACP's	Project Number	Last Milestone Date	Last Milestone
KAOHAO ELEM PCS	4	2%	-	1.58	1	-	-	-
KEKAULIKE HIGH	4	2%	-	1.55	1	P53004-16	9/20/2023	Completed
FERN ELEM	4	2%	-	1.25	6	Q21228-19	6/27/2024	Completed
NUUANU ELEM	4	2%	-	1.25	2	P01054-06	3/27/2024	Completed
KAUMUALII ELEM	4	1%	-	1.08	8	P42215-22	7/29/2024	Completed
KUHIO ELEM	4	1%	-	1	6	P24223-20	5/28/2024	Completed
HEEIA ELEM	4	1%	-	0.92	7	P91003-14	8/14/2024	Completed
KAULUWELA ELEM	4	1%	-	0.5	6	P23000-15	2/14/2025	Completed
PEARL CITY HIGH	4	1%	-	0.5	15	P84200-22	1/21/2025	In Construction
KAHUKU HIGH/INTER	4	0%	-	0.42	16	P92220-21	3/28/2025	Completed
LAHAINALUNA HIGH	4	0%	-	0.42	21	P54200-22	3/1/2025	In Construction
SUNSET BEACH ELEM	4	0%	-	0.33	2	P92802-08	1/4/2025	In Construction
KAMEHAMEHA III ELEM SCHOOL	9	INC	-		1	-	-	-
NIIHAU SCHOOL	9	INC	-		-	-	-	-